

**West Park Hospital**  
**Phase III (Dietary Build-out/Cedar**  
**Mountain/Med**  
**Records/Connector/Education)**

**Monthly Project Report**  
**July 2015**



Cowan Construction, Inc.



AHFD | AMERICAN HEALTH FACILITIES DEVELOPMENT



## **Section 01 – Project Update**

# WEST PARK HOSPITAL PHASE III

Weekly Progress Report 022

Period ending July 19, 2015



Cowan Construction, Inc.



## Weather

Average Daily High Temp	74 F
Min Low Temp	56 F
Average Wind Speed	9 mph

## Man Power

Number of Workers on Site: 42

## Subcontractors on Site

- Basin Mechanical/NorPac Sheet Metal, Cowan Construction, Yellowstone Electric, Delta United Specialties, MKM Construction, Spray on Solutions and Sure Steel

## Schedule

- Upcoming Meetings – local time
  - Sub Coordination Meeting, 9am MST July 21 – Conference Office
  - Safety Orientation Meeting, 7am MST Daily – Conference Office

## Work Progress Ground Floor Dietary Buildout

### General:

- Layout and Framing – 95%
- In-wall Rough-in – 80%
- Overhead Rough-In – 70%

### Concrete:

- 

### Electrical:

- Overhead rough In - ongoing
- In wall R.I. ongoing

### HVAC:

- Overhead duct installation ongoing

### Plumbing

- Overhead R.I. - ongoing
- In-wall R.I. – ongoing

### Drywall

- Framing Area D ongoing – 90%
- Framing Area A – 95%
- Top-out in Area A and B
- Drywall ongoing – 40%

## Work Progress First Floor Medical Records

### General:

- Fab and deliver door frames/Doors per revisions

### Electrical:

- In wall R.I. ongoing
- Overhead R.I. ongoing

### HVAC:

- Overhead ductwork install ongoing
- VAV install ongoing

### Plumbing

- Overhead R.I. ongoing
- Hydronic piping install ongoing

### Drywall/Stud Framing

- Framing of walls complete

## Work Progress Connector

### General:

- Exterior framing started
- Fireproofing steel complete

### Sitework/Concrete

- Backfill around columns ongoing
- Begin form sitework Concrete

### Electrical:

- .

### HVAC:

- Procurement of duct ongoing
- Equipment deliveries ongoing

### Plumbing

- Procurement of materials ongoing

### Drywall/Stud Framing

- Layout of walls ongoing – 20%
- Fab truss on-site ongoing
- Exterior framing started

### Steel

- Column and beam fireproofing complete

## Work Progress Cedar Mountain Center

### General:

- Received final CD's per state revisions on 6/11
- Layout and framing ongoing complete
- Overhead Rough-in – 60%
- In-wall Rough ongoing – 85%

### Electrical:

- Overhead rough in ongoing – 80%
- In wall rough in ongoing – 85%

### HVAC:

- Overhead rough in ongoing – 35%
- Procurement of materials per revised drawings ongoing

### **Plumbing**

- Overhead rough in ongoing – 50%
- Begin in-wall rough-in – 70%

### **Drywall/Stud Framing**

- Layout and framing per final CD's
- Topout ongoing
- Patching existing walls second floor ongoing

## **Work Progress Education**

### **General:**

- Layout complete
- Duct Installation ongoing

### **Electrical:**

- Overhead rough in ongoing
- In wall rough in ongoing

### **HVAC:**

- Overhead rough in ongoing

### **Plumbing**

- Overhead rough in ongoing
- In wall R.I. complete

### **Drywall/Stud Framing**

- Layout and framing ongoing
- Top-out ongoing

## **Work Progress Parking Lot**

### **Sitework:**

- SWPPP ongoing
- Utility pole relocated June 6<sup>th</sup> – Secondary service ongoing
- Infiltration system backfill complete
- Underground utility install ongoing



## **Section 02 - Project Schedule**

Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	Month															
							J	J	A	S	O	N	D	J	F	M	A	M	J			
<b>Cedar Mountain Renovation 01.2I</b>		158	135	14.58%	06-Apr-15 A	30-Nov-15																
<b>Project Overview and Milestones</b>		158	135	14.58%	06-Apr-15 A	30-Nov-15																
A1560	Asbestos Remediation	10	0	100%	23-Apr-15 A	22-May-15 A	Asbestos Remediation															
A1580	Start Cedar Mountain	0	0	0%	26-May-15*		Start Cedar Mountain															
A1620	State Review	30	8	75%	06-Apr-15 A	03-Jun-15	State Review															
A1000	Overall Construction Duration	111	130	0%	27-Apr-15 A	23-Nov-15	Overall Construction Duration															
A1510	Notice to Proceed	0	0	0%	26-May-15		Notice to Proceed															
A1640	Reissue Drawings State Review	0	0	0%	10-Jun-15		◆ Reissue Drawings State Review															
A1600	OFE Install	5	5	0%	30-Oct-15	06-Nov-15	■ OFE Install															
A1590	LCC Document Close-Out to Owner	1	1	0%	18-Nov-15	19-Nov-15	LCC Document Close-Out to Owner															
A1010	Substantial Completion	0	0	0%		20-Nov-15	◆ Substantial Completion															
A1540	State Health Insection	0	0	0%	23-Nov-15		◆ State Health Insection															
A1530	Finish Cedar Mountain	0	0	0%		23-Nov-15	◆ Finish Cedar Mountain															
A1610	Owner Prep/Owner Move-In	5	5	0%	23-Nov-15	30-Nov-15	■ Owner Prep/Owner Move-In															
<b>Interior Finish</b>		156	135	13.48%	06-Apr-15 A	30-Nov-15																
A1550	State Review	30	8	75%	06-Apr-15 A	03-Jun-15	State Review															
A1020	Build Temporary Walls/ICRA Setup	2	0	100%	27-Apr-15 A	28-Apr-15 A	Temporary Walls/ICRA Setup															
A1030	Make Safe - MEP	5	0	100%	27-Apr-15 A	01-May-15 A	Safe - MEP															
A1040	Demolition	20	2	90%	13-Apr-15 A	27-May-15	Demolition															
A1050	Layout	2	2	25%	04-May-15 A	29-May-15	Layout															
A1570	Reissue Drawings State Review	1	1	0%	10-Jun-15*	10-Jun-15	Reissue Drawings State Review															
A1630	Fab and Deliver Duct	30	30	0%	10-Jun-15	22-Jul-15	■ Fab and Deliver Duct															
A1660	Door Frame Fab and Deliver	15	15	0%	10-Jun-15	01-Jul-15	■ Door Frame Fab and Deliver															
A1060	Frame/Top-out Priority Walls	5	5	0%	01-Jul-15	08-Jul-15	■ Frame/Top-out Priority Walls															
A1100	Frame/Top-Out All Walls	5	5	0%	08-Jul-15	15-Jul-15	■ Frame/Top-Out All Walls															
A1110	In Wall R.I. MEP	20	20	0%	14-Jul-15	11-Aug-15	■ In Wall R.I. MEP															
A1170	Overhead Fire Protection R.I.	3	3	0%	15-Jul-15	20-Jul-15	■ Overhead Fire Protection R.I.															
A1180	Set Roof Curbs	1	1	0%	15-Jul-15	16-Jul-15	Set Roof Curbs															

■ Early Bar      ■ Project Baseline  
■ Critical Bar      ◆ Milestone  
■ Actual Bar  
■ Level of Effort  
■ Actual Level of Effort

Run Date: 27-May-15  
 Data Date: 26-May-15  
 Project ID: 15HCG0120

**Layton Construction Co., Inc.**  
**27-May-15 Schedule**





Activity ID	Activity Name	Original Duration	Planned Duration	Duration % Complete	Start	Finish	Month															
							J	J	A	S	O	N	D	J	F	M	A	M	J			
A1190	Patch Roof	2	2	0%	16-Jul-15	20-Jul-15			█													
A1070	Overhead R.I. Mechanical	20	20	0%	22-Jul-15	19-Aug-15			█													
A1080	Overhead R.I. Electrical	20	20	0%	29-Jul-15	26-Aug-15			█													
A1090	Overhead R.I. Plumbing	20	20	0%	29-Jul-15	26-Aug-15			█													
A1120	In-Wall/Framing Inspection	1	1	0%	11-Aug-15	12-Aug-15				█												
A1130	Prep/Form/Pour Concrete Bathroom	2	2	0%	12-Aug-15	14-Aug-15				█												
A1140	Insulate/Hang Drywall	5	5	0%	12-Aug-15	19-Aug-15				█												
A1160	Tape/Finish Walls	5	5	0%	17-Aug-15	24-Aug-15				█												
A1210	Frame Hard Ceilings/Soffits	5	5	0%	20-Aug-15	27-Aug-15				█												
A1150	Equipment/FCU Install	3	3	0%	26-Aug-15	31-Aug-15				█												
A1200	Above Ceiling Inspection	1	1	0%	31-Aug-15	01-Sep-15					█											
A1220	Hang Hard Ceilings/Soffits	3	3	0%	01-Sep-15	04-Sep-15					█											
A1230	Tape/Finish Hard Ceilings/Soffits	5	5	0%	04-Sep-15	11-Sep-15					█											
A1240	Prime/1st Coat Walls and Ceilings/S	5	5	0%	11-Sep-15	18-Sep-15					█											
A1250	Ceramic Tile Bathrooms	15	15	0%	18-Sep-15	09-Oct-15					█											
A1270	Ceiling Grid	3	3	0%	18-Sep-15	23-Sep-15					█											
A1280	Sprinkler Drops	3	3	0%	22-Sep-15	25-Sep-15					█											
A1290	Millwork	10	10	0%	23-Sep-15	07-Oct-15					█											
A1310	MEP Trim-Out Ceilings	4	4	0%	23-Sep-15	29-Sep-15					█											
A1320	Above Ceiling Punch	1	1	0%	29-Sep-15	30-Sep-15						█										
A1430	Equipment Startup	2	2	0%	29-Sep-15	01-Oct-15						█										
A1330	Above Ceiling Inspection	1	1	0%	30-Sep-15	01-Oct-15							█									
A1340	Drop Ceiling Tile	3	3	0%	01-Oct-15	06-Oct-15							█									
A1440	Pre-Cx/PFC Equipment	5	5	0%	01-Oct-15	08-Oct-15							█									
A1350	Resilient Flooring/Carpet/Base	15	15	0%	02-Oct-15	23-Oct-15							█									
A1300	MEP Trim-Out	5	5	0%	07-Oct-15	14-Oct-15							█									
A1470	Equipment ID/Panel Schedules	1	1	0%	08-Oct-15	09-Oct-15								█								
A1260	MEP Trim-Out Bathrooms	3	3	0%	09-Oct-15	14-Oct-15								█								
A1360	Final Paint	5	5	0%	23-Oct-15	30-Oct-15									█							
A1370	Install Accessories/OFE	5	5	0%	30-Oct-15	06-Nov-15										█						
A1650	Install Doors and Hardware	3	3	0%	02-Nov-15	04-Nov-15											█					
A1460	TAB	4	4	0%	04-Nov-15	10-Nov-15												█				
A1380	Construction Clean	2	2	0%	06-Nov-15	10-Nov-15														█		







Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	June 2015		July 2015		August 2015		September 2015		October 2015		November 2015		December 2015		January 2016		February 2016		March 2016		April 2016		May 2016																								
							25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11
<b>West Park Hospital Build out and Project Overview</b>		435	147	66.21%	17-Apr-14 A	16-Dec-15																																															
<b>Phase 2; Cedar Mountain Renovati</b>		124	124	0%	26-May-15	13-Nov-15																																															
<b>Phase 3; Dietary / Dinning Renovati</b>		176	125	28.98%	26-Jan-15 A	16-Nov-15																																															
A4520	Start Dietary	0	0	100%	26-Jan-15 A																																																
A4700	Education Release MEP Underslab	0	0	100%	27-Feb-15 A																																																
A4710	Education GMP	0	0	100%		13-Apr-15 A																																															
A4540	Overall Construction Duration	162	114	29.63%	26-Jan-15 A	03-Nov-15																																															
A4720	Reissue Drawings State Review	0	0	0%	01-Jun-15*																																																
A4670	OFE Install/Kitchen Equipment	15	15	0%	21-Sep-15	09-Oct-15																																															
A4640	LCC Paperwork to Owner	5	5	0%	15-Oct-15	21-Oct-15*																																															
A4630	Substantial Completion	0	0	0%		21-Oct-15*																																															
A4530	Finish Dietary	0	0	0%		03-Nov-15																																															
A4650	Owner/Prep Move-in	5	5	0%	04-Nov-15	10-Nov-15																																															
A4660	State Health Inspection	0	0	0%	04-Nov-15																																																
<b>Area D</b>		141	90	36.3%	26-Jan-15 A	28-Sep-15																																															
A3360	Excavation for new ductwork	5	0	100%	16-Mar-15 A	14-Apr-15 A	ductwork																																														
A3370	Demo Concrete wall and slabs for di	3	0	100%	10-Mar-15 A	11-Mar-15 A	ductwork																																														
A3380	Sand bedding for new ductwork	3	0	100%	19-Mar-15 A	13-Apr-15 A	new ductwork																																														
A3720	Build ICRA Walls	3	0	100%	26-Jan-15 A	29-Jan-15 A																																															
A3730	Locate underground MEP	1	0	100%	26-Jan-15 A	30-Jan-15 A																																															
A3740	LayoutAll new Underground MEP	2	0	100%	02-Feb-15 A	04-Feb-15 A																																															
A3750	Demo above ceiling MEP in excavat	2	0	100%	10-Feb-15 A	13-Feb-15 A																																															
A4390	Make Ready/Equipment/ICRA	5	0	100%	26-Jan-15 A	30-Jan-15 A																																															
A4680	Education Release MEP Underslab	1	0	100%	27-Feb-15 A	27-Feb-15 A																																															
A4690	Education GMP	1	0	100%	26-Mar-15 A	27-Mar-15 A																																															
A3390	Underground ductwork	5	0	100%	19-Mar-15 A	17-Apr-15 A	twork																																														
A3400	Prep and pour flowable fill around di	1	0	100%	24-Mar-15 A	22-Apr-15 A	flowable fill around ductwork																																														
A3410	underground plumbing	5	0	100%	31-Mar-15 A	06-Apr-15 A																																															
A3420	Underground Electrical	5	0	100%	31-Mar-15 A	06-Apr-15 A																																															
A3430	MEP underground inspection	1	0	100%	17-Apr-15 A	20-Apr-15 A	nd inspection																																														
A3440	Backfill compaction	1	0	100%	20-Apr-15 A	21-Apr-15 A	tion																																														
A3450	Termite Treatment	0	0	100%	20-Apr-15 A	20-Apr-15 A	nt																																														
A3460	Vapor Barrier/SOG prep/Form work	2	0	100%	06-May-15 A	07-May-15 A	arrier/SOG prep/Form work																																														
A3470	Pre Slab Inspection	1	0	100%	07-May-15 A	07-May-15 A	p Inspection																																														
A3480	Pour Slab on Grade	1	0	100%	08-May-15 A	08-May-15 A	ab on Grade																																														
A3490	Wet Cure Slab	5	0	100%	09-May-15 A	14-May-15 A	Cure Slab																																														
A3500	Framing Layout	1	0	100%	13-May-15 A	13-May-15 A	ing Layout																																														
A3510	Frame Priority Walls	1	0	100%	15-May-15 A	18-May-15 A	ame Priority Walls																																														
A3520	Overhead MEP/Sprinkler	10	10	0%	26-May-15	08-Jun-15																																															
A3530	Frame all walls	1	0	100%	15-May-15 A	18-May-15 A	ame all walls																																														

■ Early Bar  
■ Critical Bar  
■ Actual Bar  
■ Level of Effort  
■ Actual Level of Effort  
— Project Baseline Bar  
◆ Milestone

Run Date: 02-Jun-15  
 Data Date: 26-May-15  
 Project ID: 14213-1

**Layton Construction Co., Inc.**  
**02-Jun-15 Schedule**



Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	June 2015							July 2015							August 2015							September 2015							October 2015							November 2015							December 2015							January 2016							February 2016							March 2016							April 2016							May 2016						
							25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25	02	09	16	23	0																														
A3540	In wall rough in MEP	5	10	0%	18-May-15 A	08-Jun-15	In wall rough in MEP																																																																																			
A3550	In wall inspection LCC/City	1	1	0%	09-Jun-15	09-Jun-15	In wall inspection LCC/City																																																																																			
A3560	Insulate/Hang drywall	3	3	0%	10-Jun-15	12-Jun-15	Insulate/Hang drywall																																																																																			
A3570	Frame Hardlids and Soffits	3	3	0%	12-Jun-15	16-Jun-15	Frame Hardlids and Soffits																																																																																			
A3580	Tape/Finish walls	3	3	0%	17-Jun-15	19-Jun-15	Tape/Finish walls																																																																																			
A3590	Above Ceiling Inspection	1	1	0%	19-Jun-15	22-Jun-15	Above Ceiling Inspection																																																																																			
A3600	Tape/Finish soffits/hard lids	3	3	0%	22-Jun-15	25-Jun-15	Tape/Finish soffits/hard lids																																																																																			
A3610	Prime/Paint 1st Coat walls and ceiling	3	3	0%	25-Jun-15	30-Jun-15	Prime/Paint 1st Coat walls and ceilings																																																																																			
A3620	Ceramic Tile in Bathrooms	8	8	0%	30-Jun-15	13-Jul-15	Ceramic Tile in Bathrooms																																																																																			
A3630	MEP trim out bathrooms	3	3	0%	13-Jul-15	16-Jul-15	MEP trim out bathrooms																																																																																			
A3640	Ceiling Grid	3	3	0%	16-Jul-15	21-Jul-15	Ceiling Grid																																																																																			
A3650	Sprinkler Drop	1	1	0%	20-Jul-15	21-Jul-15	Sprinkler Drop																																																																																			
A3660	Above ceiling punch	1	1	0%	21-Jul-15	22-Jul-15	Above ceiling punch																																																																																			
A3670	Millwork	1	1	0%	22-Jul-15	23-Jul-15	Millwork																																																																																			
A3680	Drop Ceiling Tile	2	2	0%	23-Jul-15	27-Jul-15	Drop Ceiling Tile																																																																																			
A3690	MEP Trim out ceilings	4	4	0%	27-Jul-15	31-Jul-15	MEP Trim out ceilings																																																																																			
A3700	Final Coat Paint	2	2	0%	31-Jul-15	04-Aug-15	Final Coat Paint																																																																																			
A3710	LCC/AOE Punch	2	2	0%	04-Aug-15	06-Aug-15	LCC/AOE Punch																																																																																			
A4610	VCT Flooring	2	2	0%	24-Sep-15	28-Sep-15	VCT Flooring																																																																																			
<b>Area A</b>		<b>129</b>	<b>98</b>	<b>24.12%</b>	<b>14-Apr-15 A</b>	<b>08-Oct-15</b>																																																																																				
A3760	Excavation for new ductwork	5	0	100%	15-Apr-15 A	08-May-15 A	Excavation for new ductwork																																																																																			
A3770	Demo Concrete wall and slabs for ductwork	1	1	0%	26-May-15	26-May-15	Demo Concrete wall and slabs for ductwork																																																																																			
A3780	Sand bedding for new ductwork	19	0	100%	14-Apr-15 A	08-May-15 A	Sand bedding for new ductwork																																																																																			
A3790	Underground ductwork	5	0	100%	15-Apr-15 A	18-May-15 A	Underground ductwork																																																																																			
A3800	Prep and pour flowable fill around ductwork	1	0	100%	13-May-15 A	14-May-15 A	Prep and pour flowable fill around ductwork																																																																																			
A3810	underground plumbing	5	1	80%	13-May-15 A	26-May-15	underground plumbing																																																																																			
A3820	Underground Electrical	2	2	0%	26-May-15	27-May-15	Underground Electrical																																																																																			
A3830	MEP underground inspection	1	1	0%	28-May-15	28-May-15	MEP underground inspection																																																																																			
A3840	Backfill compaction	1	0	100%	26-May-15 A	27-May-15 A	Backfill compaction																																																																																			
A3850	Termite Treatment	0	0	100%	14-May-15 A	14-May-15 A	Termite Treatment																																																																																			
A3860	Vapor Barrier/SOG prep/Form work	3	3	0%	29-May-15	02-Jun-15	Vapor Barrier/SOG prep/Form work																																																																																			
A4730	Reissue Drawings State Review	1	1	0%	01-Jun-15*	01-Jun-15	Reissue Drawings State Review																																																																																			
A4740	Fab and Deliver FSD/FD	20	20	0%	02-Jun-15	29-Jun-15	Fab and Deliver FSD/FD																																																																																			
A3870	Pre Slab Inspection	1	1	0%	03-Jun-15	03-Jun-15	Pre Slab Inspection																																																																																			
A3880	Pour Slab on Grade	1	1	0%	04-Jun-15	04-Jun-15	Pour Slab on Grade																																																																																			
A3890	Wet Cure Slab	5	5	0%	05-Jun-15	09-Jun-15	Wet Cure Slab																																																																																			
A3900	Framing Layout	1	1	0%	08-Jun-15	09-Jun-15	Framing Layout																																																																																			
A3910	Frame Priority Walls	2	2	0%	09-Jun-15	11-Jun-15	Frame Priority Walls																																																																																			
A4810	Install Coiling Door Steel Support	3	3	0%	09-Jun-15	12-Jun-15	Install Coiling Door Steel Support																																																																																			
A3920	Overhead MEP/Sprinkler	10	10	0%	30-Jun-15	14-Jul-15	Overhead MEP/Sprinkler																																																																																			
A3930	Frame all walls	3	3	0%	14-Jul-15	16-Jul-15	Frame all walls																																																																																			
A4820	Install Coiling Doors	3	3	0%	17-Jul-15	21-Jul-15	Install Coiling Doors																																																																																			
A3940	In wall rough in MEP	10	10	0%	21-Jul-15	03-Aug-15	In wall rough in MEP																																																																																			
A3950	In wall inspection LCC/City	2	2	0%	31-Jul-15	04-Aug-15	In wall inspection LCC/City																																																																																			
A3960	Insulate/Hang drywall	10	10	0%	04-Aug-15	18-Aug-15	Insulate/Hang drywall																																																																																			







Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	July 2015							August 2015			September 2015						
							22	29	06	13	20	27	03	10	17	24	31	07	14	21	28		
<b>Medical Records</b>		132	59	55.3%	16-Mar-15 A	15-Sep-15																	
<b>Project Overview and Milestones</b>		131	58	55.73%	04-May-15 A	14-Sep-15																	
A1000	Start Medical Records	0	0	100%	04-May-15 A																		
A1020	Notice to Proceed	0	0	100%	04-May-15 A																		
A1010	Overall Construction Duration	94	53	43.62%	04-May-15 A	07-Sep-15	Overall Construction Duration																
A1040	OFE Install	5	5	0%	25-Aug-15	31-Aug-15	OFE Install																
A1030	LCC Document Close-Out to Owner	1	1	0%	07-Sep-15	07-Sep-15	LCC Document Close-Out to Owner																
A1050	Substantial Completion	0	0	0%		07-Sep-15	Substantial Completion																
A1060	State Health Inspection	0	0	0%	08-Sep-15		State Health Inspection																
A1080	OwnerPrep/Owner Move-In	5	5	0%	08-Sep-15	14-Sep-15	OwnerPrep/Owner Move-In																
A1070	Finish Medical Records	0	0	0%		08-Sep-15	Finish Medical Records																
<b>Interior Finish</b>		132	59	55.3%	16-Mar-15 A	15-Sep-15																	
A1090	ICRA Setup	2	0	100%	16-Mar-15 A	04-May-15 A																	
A1100	Make Safe - MEP	5	0	100%	18-Mar-15 A	24-Mar-15 A																	
A1110	Demolition	15	0	100%	25-Mar-15 A	14-Apr-15 A																	
A1120	Layout	3	0	100%	15-Apr-15 A	17-Apr-15 A																	
A1130	Frame/Top Out Priority Walls	3	0	100%	20-Apr-15 A	29-May-15 A																	
A1150	Frame/Top Out All Walls	5	0	100%	23-Apr-15 A	08-May-15 A																	
A1140	Overhead R.I. MEP	25	3	90%	23-Apr-15 A	29-Jun-15	Overhead R.I. MEP																
A1160	In-Wall R.I. MEP	10	1	90%	11-May-15 A	25-Jun-15	In-Wall R.I. MEP																
A1170	Overhead Fire Protection R.I.	5	5	0%	25-Jun-15	01-Jul-15	Overhead Fire Protection R.I.																
A1180	In-Wall Framing Inspection	1	1	0%	29-Jun-15	29-Jun-15	In-Wall Framing Inspection																
A1190	Insulate/Hang Drywall	8	8	0%	30-Jun-15	09-Jul-15	Insulate/Hang Drywall																
A1200	Tape/Finish Walls	5	5	0%	10-Jul-15	16-Jul-15	Tape/Finish Walls																
A1230	Prime/First Coat Walls	3	3	0%	17-Jul-15	21-Jul-15	Prime/First Coat Walls																
A1240	Ceiling Grid	3	3	0%	22-Jul-15	24-Jul-15	Ceiling Grid																
A1260	MEP Trim-Out Walls	5	5	0%	22-Jul-15	28-Jul-15	MEP Trim-Out Walls																
A1250	MEP Trim-Out Ceilings	5	5	0%	27-Jul-15	31-Jul-15	MEP Trim-Out Ceilings																
A1270	Sprinkler Head Drops	2	2	0%	27-Jul-15	28-Jul-15	Sprinkler Head Drops																
A1290	Millwork	5	5	0%	27-Jul-15	31-Jul-15	Millwork																
A1300	Above Ceiling Punch	1	1	0%	03-Aug-15	03-Aug-15	Above Ceiling Punch																
A1310	Equipment Startup	2	2	0%	03-Aug-15	04-Aug-15	Equipment Startup																
A1220	Above Ceiling Inspection	1	1	0%	04-Aug-15	04-Aug-15	Above Ceiling Inspection																
A1280	Drop Ceiling Tile	3	3	0%	05-Aug-15	07-Aug-15	Drop Ceiling Tile																
A1340	Pre Cx/PFC Equipment	5	5	0%	05-Aug-15	11-Aug-15	Pre Cx/PFC Equipment																
A1320	VCT-Base	8	8	0%	10-Aug-15	19-Aug-15	VCT-Base																
A1350	TAB	3	3	0%	19-Aug-15	21-Aug-15	TAB																
A1330	Final Paint	3	3	0%	20-Aug-15	24-Aug-15	Final Paint																
A1360	Commissioning	3	3	0%	24-Aug-15	26-Aug-15	Commissioning																
A1370	Install Accessories/OFE	3	3	0%	25-Aug-15	27-Aug-15	Install Accessories/OFE																
A1380	Owner Training	2	2	0%	27-Aug-15	28-Aug-15	Owner Training																

■ Early Bar     ■ Critical Bar     ■ Actual Bar  
■ Level of Effort     ■ Actual Level of Effort  
■ Project Baseline Bar     ◆ Milestone

Run Date: 15-Jul-15  
 Data Date: 25-Jun-15  
 Project ID: 14213.02102015

**Layton Construction Co., Inc.**  
**15-Jul-15 Schedule**







## **Section 03 – Change Order Log**

See attached CO Log



## **Section 04 – Submittal Log**



Layton Construction Co., Inc.  
**SUBMITTAL LOG**

Project 14213 - West Park Hospital Ph 3 - Cody

Submittal Id	Last Rev.	Title	Status	Required		Received	Sent	Returned	Forwarded	Responsibility
				From Sub	From Architect	From Sub	To Architect	From Architect	To Sub	
<b>Spec Section: 03</b>										
PL030353-01	1	Miscellaneous Cast in Place Concrete	Out For Approval			06/29/2015	06/29/2015			Johnson, Johnson, Crabtree Architects P.C.
<b>Spec Section: 05</b>										
C051200-04	1	Connector - Revised Erection Drawings	Out For Approval				06/08/2015			Johnson, Johnson, Crabtree Architects P.C.
E051200-01	1	Education Erection and Shop Drawings	Out For Approval				06/09/2015			Johnson, Johnson, Crabtree Architects P.C.
<b>Spec Section: 07</b>										
C073113-01	1	Connector Asphalt Shingles	Out For Approval			06/22/2015	06/22/2015			Johnson, Johnson, Crabtree Architects P.C.
<b>Spec Section: 09</b>										
C096519-01	1	Connector Resilient Tile Flooring	Out For Approval			06/09/2015	06/09/2015			Johnson, Johnson, Crabtree Architects P.C.
CM096800-02	1	Cedar Mountain - Flooring Finishes Shop Drawings ASI 03	Out For Approval			07/08/2015	07/08/2015			Johnson, Johnson, Crabtree Architects P.C.
<b>Spec Section: 21</b>										
C211000-03	1	Connector - New Dry Valve Location	Out For Approval			07/27/2015	07/27/2015			Johnson, Johnson, Crabtree Architects P.C.

**END OF REPORT**

Report Parameters

Break By:	Spec. Section (S)	Project:	14213
Package:		Run Date:	07/29/2015
From Specification Section:		Run Time:	07:22 AM
To Specification Section:		Operator:	GBALDWIN
Responsibility Partner:		Report Code:	TLCPM3041
Responsibility Partner Type:			
Received From Partner:			
Received From Partner Type:			
Sent To Partner:			
Sent To Partner Type:			
Returned By Partner:			
Returned By Partner Type:			
Forwarded To Partner:			
Forwarded To Partner Type:			
Status:	OTFRAPP		
Sort By:	Submittal Sort Order		



## **Section 05 – RFI Log**



Layton Construction Co., Inc.  
 REQUEST FOR INFORMATION LOG

14213 - West Park Hospital Ph 3 - Cody

<i>RFI Number</i>	<i>Cost</i>	<i>Subject</i>	<i>From Company</i>	<i>To Company</i>	<i>Date Created</i>	<i>Date Required</i>	<i>Date Answered</i>	<i>Status</i>	<i>Answered By</i>
RFI-0127	Potentially	Education - Skyfold Door Existing Beam Clash	Layton Construction Co., Inc.	Johnson, Johnson, Crabtree Architects P.C.	06/25/2015	07/02/2015		Open	
		<b>Co-Author:</b>					<b>Co-Author RFI #:</b>		
RFI-0134	Potentially	Dietary - Wall Rating/Duct Clarification	Layton Construction Co., Inc.	Johnson, Johnson, Crabtree Architects P.C.	07/06/2015	07/13/2015		Open	
		<b>Co-Author:</b>					<b>Co-Author RFI #:</b>		
RFI-0140	Potentially	Cedar Mountain - Hydronic System Clarifications	Layton Construction Co., Inc.	Johnson, Johnson, Crabtree Architects P.C.	07/28/2015	08/04/2015		Open	
		<b>Co-Author:</b>	Basin Mechanical, Inc.		WILL POINDEXTER		<b>Co-Author RFI #:</b>		

*END OF REPORT*

Report Parameters

Project:	14213	Status Class:	
Sent To:		Run Date:	07/29/2015
Restrict Value of:	Create Date	Run Time:	07:21 AM
From Date:		Operator:	GBALDWIN
To Date:		Report Code:	PM3011
Status:			



## **Section 06 – Progress Photos**





Building Connector



Parking Lot

## Progress Photos



Dietary Area A Dry Wall



Connector Slab on Deck



Connector Exterior Framing



Connector Fireproofing



Cedar Mountain Top-out and Fireproofing



Dietary Area B Dry Wall